

## Centre Avenue and Herron Avenue – Green Infrastructure Project

### PROGRESS AND LOOK-AHEAD:

- A new manhole and a new catch basin have been installed at Robinson Street Ext. This allowed excavation to be completed for detention Basin #2. Installation of the gravel base layer, detention tank system, and outflow control structure for detention Basin #2 is also complete. New concrete curbing has been installed along Centre Avenue and concrete edging for the brick pavers is also complete. The weir structure at the west end of the site has been installed.
- Looking ahead, final backfilling of detention Basin #2 will be followed by excavation for detention Basin #1, detention tank system installation, and gravel backfill. Concrete sidewalk work will commence along Centre Avenue. Brick paver work will commence soon thereafter, once a final mock-up is approved.
- Progress meetings with the project team continue regularly.
- The project is approximately 40% complete.
- The anticipated project completion date is January 2018, weather permitting.
- Questions? Please contact:  
 Kyle Hood  
 PWSA Construction Project Manager  
 (412) 497-2914 or [khoo@pgh2o.com](mailto:khoo@pgh2o.com)

