

Hillcrest Street, North Atlantic Avenue, and Donna Street – Green Infrastructure Project

PROGRESS AND LOOK-AHEAD:

- The storm-water detention tanks for Systems 2 and 3 are installed and final soil backfilling will commence in the next two weeks. Installation of new stormwater infrastructure within Donna Street includes two new catch basins and storm sewer laterals. A new manhole at Columbo Street will be installed once work on Donna Street is complete. Excavation for System 1A is complete and installation of the detention tanks will commence once the liner is fabricated. A new manhole has been installed in N. Atlantic Avenue.
- Looking ahead, backfilling will continue at Systems 2 and 3. System 1A liner and tanks will be installed and backfilled with gravel. New catch basins and junction boxes will be installed on N. Atlantic Avenue, followed by excavation for Systems 1B and 1C near 5303 Hillcrest Street.
- Progress meetings with the project team continue regularly.
- The project is approximately 30% complete.
- The anticipated project completion date is January 2018, weather permitting.
- Questions? Please contact:
Kyle Hood, PWSA Construction Project Manager
(412) 497-2914 or khood@pgh2o.com

