

Finland Street, Bethoven Street, and Melwood Avenue – Green Infrastructure Project

PROGRESS AND LOOK-AHEAD:

- During the week of October 9th, 2017, the Contractor plans to mobilize to the site and commence construction activities, with a focus on Systems 1 and 2 this fall.
- Work on Systems 3, 4, and 5 is scheduled to commence in the spring.
- Project permits are now approved and in place.
- Progress meetings with the project team continue regularly, with a focus on submittals and any modifications to the project.
- The project is 0% complete.
- The anticipated project completion date is July 2018, weather permitting.
- Questions? Please contact:
Kyle Hood
PWSA Construction Project Manager
(412) 497-2914 or
khood@pgh2o.com

