

Centre Avenue and Herron Avenue – Green Infrastructure Project

PROGRESS AND LOOK-AHEAD:

- Work completed since the last update includes final grading of soils over the recently installed underground storm water tanks at Basin #2, shown in orange on the map. Excavation activities for Basin #1 have started and installation of the underground storm water tanks in that basin will follow.
- During the next two weeks, installation of the underground storm water tanks will be completed at Basin #1 along with backfilling and final grading. Concrete sidewalk work will commence along Centre Avenue followed by trench drain and permeable brick paver installation. Landscape edging will start and installation of the final layer of engineered storm water soils will begin.
- All of the trees, grasses, shrubs, and perennials will be provided by the Contractor, followed by the Western Pennsylvania Conservancy (WPC) and the contractor working together to install the plants. WPC has generated substantial interest from volunteer groups that will be assisting with this installation.
- Progress meetings with the project team continue regularly.
- The project is approximately 50% complete.
- The anticipated project completion date is January 2018, weather permitting.
- Questions? Please contact:
 Kyle Hood
 PWSA Construction Project Manager
 (412) 497-2914 or khoo@pgh2o.com

