

Hillcrest Street, North Atlantic Avenue, and Donna Street – Green Infrastructure Project

PROGRESS AND LOOK-AHEAD:

- Work completed since the last update includes installation of the storm water soils for Systems 2 and 3. System 1 excavation activities are complete and the storm water tanks are ready to be installed.
- Remaining work on Columbo Street includes re-connecting two catch basins and the installation of one new manhole.
- Remaining work on Donna Street includes the installation and tie-in of two new catch basins. Final restoration will be completed once all street work is completed.
- Remaining work for Systems 2 and 3 includes final grading of storm water soils, installation of concrete sidewalks, water control structures, trench drains, limestone block, and final landscaping.
- Remaining work for System 1 includes completing installation of the storm water tanks, storm water soils, concrete curbs and sidewalks, two new inlets, water control structures, and final landscaping.
- Progress meetings with the project team continue regularly.
- The project is approximately 40% complete.
- The anticipated project completion date is January 2018, weather permitting.
- Questions? Please contact:
Kyle Hood, PWSA Construction Project Manager
(412) 497-2914 or khood@pgh2o.com

