

Finland Street, Bethoven Street, and Melwood Avenue – Green Infrastructure Project

PROGRESS AND LOOK-AHEAD:

- Work completed since the last update includes exploratory excavation at Systems 1 and 2 to verify locations of existing underground utilities. With these locations confirmed, work can progress as planned.
- During the week of October 23rd, the Contractor plans to fully mobilize to the site to work on Systems 1 and 2.
- Work on Systems 3, 4, and 5 is scheduled to commence in the spring of 2018.
- Progress meetings with the project team continue regularly.
- The project is approximately 5% complete.
- The anticipated project completion date is July 2018, weather permitting.
- Questions? Please contact:
Kyle Hood
PWSA Construction Project Manager
(412) 497-2914 or
khood@pgh2o.com

