

S. Bouquet Street – Waterline Relay Project

PROGRESS AND LOOK-AHEAD:

- Construction commenced on October 9th, 2017.
- To date, approximately 430-ft of the proposed 460-ft of new 12-inch water main has been installed.
- During the week of October 22nd, 2017, the new water main will be pressure tested and disinfected. Upon successful testing and disinfection, the new waterline will be connected to the water system on Bates Street.
- The project is approximately 55% complete.
- The anticipated project completion date is November 27th, 2017, weather permitting.
- Questions? Please contact:
Tunde Ibrahim
PWSA Construction Project Manager
(412) 255-2545 or
rtunde@pgh2o.com

