

## *Centre Avenue and Herron Avenue – Green Infrastructure Project*

### PROGRESS AND LOOK-AHEAD:

- Work completed since the last update includes complete installation and backfill of Basin 1 underground storm water tanks. Also, concrete sidewalk restoration has been completed at Robinson Street Extension.
- During the next two weeks, final site grading near Basins 1 and 2 will be completed and landscape edging will be installed. Also, concrete sidewalks and curbing along Centre Avenue will be completed. The final concrete weir structure east of Basin 1 will be formed and poured in the next three weeks, along with the commencement of permeable brick paver installation.
- All of the trees, grasses, shrubs, and perennials will be provided by the Contractor, followed by the Western Pennsylvania Conservancy (WPC) and the contractor working together to install the plants. WPC has generated substantial interest from volunteer groups that will be assisting with this installation.
- Progress meetings with the project team continue regularly.
- The project is approximately 65% complete.
- The anticipated project completion date is January 2018, weather permitting.
- Questions? Please contact:  
 Kyle Hood  
 PWSA Construction Project Manager  
 (412) 497-2914 or [khoo@pgh2o.com](mailto:khoo@pgh2o.com)

