

Hillcrest Street, North Atlantic Avenue, and Donna Street – Green Infrastructure Project

PROGRESS AND LOOK-AHEAD:

- Work completed since the last update includes installation of and backfilling around the underground storm water tanks for System 1. Catch basins at Systems 1 and 3 are installed and are ready for final tie-in to the sewer system.
- Remaining work on Columbo Street includes re-connecting two catch basins and surface restoration.
- Remaining work on Donna Street includes completing new sidewalks near System 3, abandonment of a manhole, and final manhole connections. Final surface restoration is projected to be complete within three weeks.
- Remaining work for System 1 includes completing new concrete curbs and sidewalks, water control structures, surface restoration, and final landscaping. Final surface restoration is projected to be complete within 3 weeks.
- Remaining work for Systems 2 and 3 includes installation of concrete sidewalks, water control structures, trench drains, limestone block, and final landscaping.
- Progress meetings with the project team continue regularly.
- The project is approximately 50% complete.
- The anticipated project completion date is January 2018, weather permitting.
- Questions? Please contact:
Kyle Hood, PWSA Construction Project Manager
(412) 497-2914 or khood@pgh2o.com

