

Centre Avenue and Herron Avenue – Green Infrastructure Project

PROGRESS AND LOOK-AHEAD:

- PWSA and the contractor are resuming concrete and planting work after the winter months.
- Over the next 2 weeks, the contractor will be back on-site completing the depressed curb paver areas and repairing the erosion damage caused by the heavy winter rains. This work will include minor grading and installing river rock to help slow water down as it travels through the bioswale.
- Throughout the month of April, Western Pennsylvania Conservancy will be planting a variety of trees, shrubs, ornamental grasses, and perennials through a series of volunteers and staff work days. Anyone interested in volunteering should contact Lynn McGuire-Olzak at LMcGuire-Olzak@paconserve.org or at 412.586.2324.
- Progress meetings with the project team continue regularly.
- The project is approximately 85% complete.
- The anticipated project completion date is June 2018, weather permitting.
- Questions? Please contact:
Megan Zeigler
PWSA Associate Project Manager
(412) 255-8800 x 8580 or mzeigler@pgh2o.com

