

Hillcrest Street, North Atlantic Avenue, and Donna Street – Green Infrastructure Project

PROGRESS AND LOOK-AHEAD:

- The temporary fencing will be removed the week of 7/23/18 except where it will be replaced by permanent fencing. Permanent fencing will be installed after approval of funding by PWSA’s Board in September.
- Port Authority bus stop that was at the corner of Hillcrest and North Atlantic has been relocated to N. Atlantic mid-way between Hillcrest Street and Gretna Way at the recommendation of the Port Authority.
- The only outstanding punch list item from the original project is replacement of the inlet filters that failed at N. Atlantic, Hillcrest and Donna Streets. These are being replaced with filters from a different manufacturer that we believe will perform much better.
- Additional concerns that were raised at the May 8th community meeting including garbage cans, runoff from the alley, and individual property owner issues are still being investigated and PWSA is communicating with the City on potential solutions to these concerns.
- The original project is 100% complete.
- This is the final project update sheet for the Hillcrest Street project.
- Questions? Please contact:
Matthew Smuts
PWSA Construction Project Manager
(412) 255-8800 x2663 or
m-smuts@pgh2o.com.

